BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing LED Street lights/Poles/Control switches/control wires at Dark/volernabal places in Ward no 12
2	Sanctioned Estimate No. & Date	EE/(Ele)/DZ/AS/01/ 22-23, Dated:12.04.2022
3	Head Of Account	P1828
4	Work Order No & Date	EE/Ele/DZ/TEND/WO/12/2022-23 Dt:05.05.2022
5	Name Of the Contractor	M/s. NAGARAJU LINGAIAH (VEDHA ELECTRICALS)
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	a) 45Days b)34 Days
7	Measurement Recorded in	M.B No: 6846/22-23 , Page No: 684509 to
8	Check Measurement of the AEE/EE/on	M.B No: , Page No: to
9	Name of the official in charge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri K.N. Babu Reddy
	b) Asst. Executive Engineer	Sri Gurappa Y Doddamani

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference		Remarks
		Excess	Saving	
Rs.239.49 Lakh	Rs. 2,41,37,480.03 /-	Rs. 1,88,480.03 /-	Rs. /-	Including 6.7389% Above Tender Premium

1) Certified that Approval for Extension of time without penalty has been taken from competent Authority.
2) certified that the above work has been executed by the contractor satisfactorily in Accordance with the specifications as embodied in the Agreement.

Junior/Asst Engineer.

Asst.Exe.Engineer(Ele
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Superintending Engineer (Electrical)
Bruhath Bengaluru Mahanagara Palike

Proprietor

Scanned by CamScanner